

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY Phase XI (Batch-1 2016-17) Vikarabad District – Bantaram Mandal – Package No.TSbXILB01 Construction of High Level Bridge on R/F PWD road at 3/0km to Kareempur of Bantaram (M) with an Est. cost Rs.89094 lakhs – Post facto Extension of Agreement Time up to 31.03.2020 (487) days - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 577

Dated: 30-12-2020

Read:-

From the ENC, PR, Lr.No.AE/DEE-II/ PMGSY-XI/Package No.TSBXILB01/
Kareempur/VKB/2020, dt.06.11.2020

&&&

ORDER:

In the circumstances reported by the Engineer-in- Chief, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 31.03.2020 (487) days in respect of the work "Package No. TS8XILB01 Construction of High Level Bridge on R/F PWD road to Kareempur of Bantaram (M), Vikarabad district" without imposing any penalty, as the delay is not attributed to the contractor due to Land Dispute for marking of Bridge portion, Site inundated and land dispute from adjacent field.

2. The Engineer-in- Chief, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Engineer-in- Chief, Panchayat Raj, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER